QC-ABSTRACT

Name of Work:- Compreshensive development of roads and drains in Muthyalanagara, LC-4A, Mohankumarnagara, Sundar nagara and surrounding areas in ward no-17, BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	12.40 Cum	1	1	Cement
2	Steel	2.68 Tonne	1	1	Sand, Aggregates
3	M15	353.71 Cum	11	11	-
4	M20	35.14 Cum	4	4	Concrete Cube Compressive Strength
5	Slab 250mm	122.38 Sqm	1	1	Concrete Cube Compressive Strength
6	Kerb	4036.00 Nos	1	1	Compressive strength
7	CC Block	4589.92	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL QUALITY CONSULTANTS ENGINEERS

Scanned with CamScanner